TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Improvements & Construction of CC Road & drain at Krishnegowda Layout Sujatha Bus parallel Road & Sri. Ranga School road Indrashalli ward No-15.	
2	Estimate Cost	19.00 lakhs.	
3	Work Code	—	
4	Job Code	015-15-000008.	
5	A.S No.	CE/D2/AS/068/14-15	
6	T.S No	CE/D2/TS/25/14-15.	
7	Work Order/Agreement No	EE/DD/wo/10/15-16.	
8	Tender Premium	3.45/. below SR of 14-15.	
9	Stipulated Time for completion of Work	90 days.	
10	Targeted Monthly progress	—	
11	Progrees Achived Till date	—	
12	Reasons for Delay	ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಲು ಅನುಕೂಲವಾಗುವಂತೆ ಸ್ಥಳದಲ್ಲಿ ಚರಂಡಿ ಮಣ್ಣನ್ನು ತೆಗೆಯಲು ತಡವಾದುದರಿಂದ B.R ಆಗಿರುವುದಿಲ್ಲ ಕಾಮಗಾರಿಯನ್ನು ಮುಕ್ತಾಯ ಮಾಡಲು ಅನುಕೂಲವಾಗುವಂತೆ ದಿನಾಂಕ 22-4-2016 ರಂದು B.R ಮಾಡಲಾಗಿದೆ.	
13	Time Extension Requested	40 days (13/07/15 - 22/04/16)	
14	Assistant Executive Engineer's Recommendation	ಮೇಲಾಧಿಕಾರಿಗಳ ಅನುಮತಿಯನ್ನು ಕೋರಲಾಗಿದೆ.	
15	Executive Engineer's Recommendation	Approved	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst. Engineer.
Ward no.

Asst. Executive Engineer.
Sub Division

Executive Engineer
Dasarahalli Division.

Scanned by CamScanner